

E.W.F. Services Inc

FIRE ALARM INSPECTION REPORT

Job Number: **#0313-2025ANNUAL**

Site: **12500 Trites Road**

Address: **12500 Trites Road, Richmond, BC**

Customer: **Trites Road Strata**

Inspection Date: **12/18/2024**

Completed: **12/19/2025**

DEVICE SUMMARY

Device Type	Total	Pass	Fail	N/A
Fire Alarm Device	35	35	0	0
Fire Extinguisher	9	9	0	0
Sprinkler Device	9	9	0	0
Smoke Alarm	64	64	0	0
Emergency Light	24	23	1	0
Smoke/CO Detector	12	12	0	0
Sprinkler - WATER CURTAIN	1	1	0	0
Sprinkler - Sprinkler Device	3	3	0	0
Sprinkler - RESIDENTIAL SPRINKLER	1	1	0	0
Sprinkler - PARKADE SPRINKLER	3	3	0	0
Sprinkler - MAIN VALAVE	1	1	0	0
Sprinkler - LOW AIR	2	2	0	0
Sprinkler - Label/LCD text	1	1	0	0
TOTAL	165	164	1	0

DEFICIENCIES

Critical: 15 Major: 1 Minor: 3 Observations: 0

1. Emergency Light Unit Failed [MINOR] - OPEN

The emergency lighting unit located in the BIKE CAGE failed to maintain illumination for the minimum required duration of 30 minutes during the simulated power outage test. This indicates a failure of the internal battery or charging circuit, compromising the unit's ability to provide egress lighting as mandated by NFPA 101.

Corrective Action: Replace the defective battery pack and/or the entire emergency lighting unit in the BIKE CAGE. Following replacement, a full functional discharge test must be performed to confirm the unit maintains illumination for a minimum of 30 minutes.

2. Emergency Light Pack Fail [MINOR] - OPEN

Emergency lighting unit located in the BIKE CAGE failed the required 30-minute discharge test. Upon loss of normal power, the unit did not maintain illumination for the full duration specified by NFPA 101/NFPA 70, indicating a deficiency in the battery or internal circuitry necessary to sustain required egress lighting.

Corrective Action: Replace the existing battery within the emergency lighting unit. Following replacement, conduct a full functional discharge test (minimum 30 minutes) to ensure compliance with operational standards and verify proper charging functionality.

3. PM, RD, CY

DEC 13, 2024 [CRITICAL] - OPEN

PM, RD, CY

DEC 13, 2024

4. WET SPRINKLER HEADS ARE ALL 1993 AND OVERDUE 20YR ULC SAMPLING (NOT REQUIRED IF RECALLED SPRINKLER HEADS ARE REPLACED) [CRITICAL] - OPEN

WET SPRINKLER HEADS ARE ALL 1993 AND OVERDUE 20YR ULC SAMPLING (NOT REQUIRED IF RECALLED SPRINKLER HEADS ARE REPLACED)

5. UNITS & ELECTRICAL ROOM CONTAIN FEDERAL PIONEER STAB-LOK BREAKERS - POSSIBLY RECALLED [MINOR] - OPEN

UNITS & ELECTRICAL ROOM CONTAIN FEDERAL PIONEER STAB-LOK BREAKERS - POSSIBLY RECALLED

6. STALL 27 AND STALL 'A' EMERGENCY LIGHT UNITS FAILED AND WILL REQUIRE NEW PACKS. [CRITICAL] - OPEN

STALL 27 AND STALL 'A' EMERGENCY LIGHT UNITS FAILED AND WILL REQUIRE NEW PACKS.

7. STALL 2 AND STALL 15 REQUIRES NEW BATTERIES. [CRITICAL] - OPEN

STALL 2 AND STALL 15 REQUIRES NEW BATTERIES.

8. 5 EXTINGUISHERS DUE 6Y MAINTAINANCE [CRITICAL] - OPEN

5 EXTINGUISHERS DUE 6Y MAINTAINANCE

9. NO VERIFICATION REPORT SUPPLIED [CRITICAL] - OPEN

NO VERIFICATION REPORT SUPPLIED

10. DRY SPRINKLER SYSTEMS REQUIRE WINTERIZING [CRITICAL] - OPEN

DRY SPRINKLER SYSTEMS REQUIRE WINTERIZING

11. RESIDENTIAL WET SPRINKLER SYSTEM CONTAINS RECALLED SPRINKLER HEADS. SYSTEM REMAINS RED X'D AND REQUIRES QUOTING ON REPLACING ALL HEADS [CRITICAL] - OPEN

RESIDENTIAL WET SPRINKLER SYSTEM CONTAINS RECALLED SPRINKLER HEADS. SYSTEM REMAINS RED X'D AND REQUIRES QUOTING ON REPLACING ALL HEADS

12. BLOCK #4 (WITH UNITS #27 TO #40) DOES NOT HAVE SPRINKLER COVERAGE. RECOMMEND EXTINGUISHERS & / OR FIRE BLANKETS IN THESE UNITS [MAJOR] - OPEN

BLOCK #4 (WITH UNITS #27 TO #40) DOES NOT HAVE SPRINKLER COVERAGE. RECOMMEND EXTINGUISHERS & / OR FIRE BLANKETS IN THESE UNITS

13. NOT ENOUGH SPARE HEADS IN SPRINKLER BOX [CRITICAL] - OPEN

NOT ENOUGH SPARE HEADS IN SPRINKLER BOX

14. FIRE DEPARTMENT CONNECTION DUE 5YR HYDROSTATIC TESTING [CRITICAL] - OPEN

FIRE DEPARTMENT CONNECTION DUE 5YR HYDROSTATIC TESTING

**15. FIRE DEPARTMENT CONNECTION VELOCITY CHECK INCORRECTLY POSITIONED
(VERTICAL INSTEAD OF HORIZONTAL) [CRITICAL] - OPEN**

FIRE DEPARTMENT CONNECTION VELOCITY CHECK INCORRECTLY POSITIONED (VERTICAL INSTEAD OF HORIZONTAL)

16. FIRE DEPARTMENT CONNECTION MISSING MAX PRESSURE SIGNAGE [CRITICAL] - OPEN
FIRE DEPARTMENT CONNECTION MISSING MAX PRESSURE SIGNAGE

17. PM, RD, CY

DEC 13, 2024 [CRITICAL] - OPEN

PM, RD, CY

DEC 13, 2024

18. UNITS #1 TO #26 ARE LOCATED ABOVE THE PARKADE AND REQUIRE CO DETECTION.

NO CO DETECTION IN UNITS: 2, 4, 5, 11, 13, 14, 15, 17, 18, 19, 21, 23, 24, 25 OR 26 [CRITICAL] - OPEN

UNITS #1 TO #26 ARE LOCATED ABOVE THE PARKADE AND REQUIRE CO DETECTION.

NO CO DETECTION IN UNITS: 2, 4, 5, 11, 13, 14, 15, 17, 18, 19, 21, 23, 24, 25 OR 26

19. END OF LINE TESTING NOT DONE A THE TIME OF ANNUAL INSPECTION [CRITICAL] - OPEN
END OF LINE TESTING NOT DONE A THE TIME OF ANNUAL INSPECTION

DETAILED INSPECTION RESULTS

Fire Alarm Device

Location	Serial #	Result	Notes
WEST TOOL STORAGE	FA-4	PASS	Annual inspection completed
SPRINKLER ROOM	FA-35	PASS	Annual inspection completed
SPRINKLER ROOM	FA-34	PASS	Annual inspection completed
SPRINKLER ROOM	FA-33	PASS	Annual inspection completed
SPRINKLER ROOM	FA-32	PASS	Annual inspection completed
PARKADE WEST EXIT	FA-31	PASS	Annual inspection completed
PARKADE WEST EXIT	FA-30	PASS	Annual inspection completed
SOUTH EXIT	FA-29	PASS	Annual inspection completed
AMENITY ENTRANCE	FA-28	PASS	Annual inspection completed
STORAGE ROOM	FA-27	PASS	Annual inspection completed
STORAGE CLOSET	FA-26	PASS	Annual inspection completed
AMENITY ENTRANCE	FA-25	PASS	Annual inspection completed
AMENITY ENTRANCE	FA-24	PASS	Annual inspection completed
AMENITY ENTRANCE	FA-23	PASS	Annual inspection completed
LAUNDRY ROOM	FA-22	PASS	Annual inspection completed
BETWEEN UNIT 11/12	FA-21	PASS	Annual inspection completed
NEAR UNIT 6	FA-20	PASS	Annual inspection completed
NEAR UNIT 2	FA-19	PASS	Annual inspection completed
NEAR UNIT 21	FA-18	PASS	Annual inspection completed
NEAR UNIT 18	FA-17	PASS	Annual inspection completed
NEAR UNIT 30	FA-16	PASS	Annual inspection completed
NEAR UNIT 36	FA-15	PASS	Annual inspection completed
SPRINKLER ROOM	FA-14	PASS	Annual inspection completed
SOUTH EXIT	FA-13	PASS	Annual inspection completed
SOUTH EXIT	FA-12	PASS	Annual inspection completed
STALL 41	FA-11	PASS	Annual inspection completed
STALL 41	FA-10	PASS	Annual inspection completed
STALL 14	FA-9	PASS	Annual inspection completed
STALL 10	FA-8	PASS	Annual inspection completed
NE WORKROOM/STORAGE	FA-7	PASS	Annual inspection completed
CENTER PARKADE EXIT	FA-6	PASS	Annual inspection completed
WEST GARBAGE ROOM	FA-5	PASS	Annual inspection completed
PARKADE WEST EXIT	FA-3	PASS	Annual inspection completed
PARKADE WEST EXIT	FA-2	PASS	Annual inspection completed
ELECTRICAL ROOM	FA-1	PASS	Annual inspection completed

Fire Extinguisher

Location	Serial #	Result	Notes
5	2018	PASS	Annual inspection completed
4	2023	PASS	Annual inspection completed
PARKADE ENTRY	73430664	PASS	-
PARKADE SOUTH EXIT	73430650	PASS	-
PARKADE CENTRE	64687704	PASS	-
OFFICE KITCHEN	35572969	PASS	-

NE STORAGE	73430689	PASS	-
LAUNDRY ROOM	65081892	PASS	-
ELECTRICAL ROOM	73430641	PASS	-

Sprinkler Device

Location	Serial #	Result	Notes
DRY LOW AIR WC	SPR-5	PASS	Annual inspection completed
MAIN SHUT OFF	SPR-9	PASS	Annual inspection completed
WET FLOW	SPR-8	PASS	Annual inspection completed
WET SHUT OFF	SPR-7	PASS	Annual inspection completed
DRY FLOW WC	SPR-6	PASS	Annual inspection completed
DRY SHUT OFF WC	SPR-4	PASS	Annual inspection completed
DRY FLOW	SPR-3	PASS	Annual inspection completed
DRY LOW AIR	SPR-2	PASS	Annual inspection completed
DRY SHUTOFF	SPR-1	PASS	Annual inspection completed

Smoke Alarm

Location	Serial #	Result	Notes
Suite 34	SA-34-1	PASS	Annual inspection completed
Suite 11	SA-11-1	PASS	Annual inspection completed
Suite 11	SA-11-2	PASS	Annual inspection completed
Suite 12	SA-12-2	PASS	Annual inspection completed
Suite 13	SA-13-1	PASS	Annual inspection completed
Suite 13	SA-13-2	PASS	Annual inspection completed
Suite 14	SA-14-1	PASS	Annual inspection completed
Suite 14	SA-14-2	PASS	Annual inspection completed
Suite 15	SA-15-1	PASS	Annual inspection completed
Suite 15	SA-15-2	PASS	Annual inspection completed
Suite 16	SA-16-2	PASS	Annual inspection completed
Suite 17	SA-17-1	PASS	Annual inspection completed
Suite 17	SA-17-2	PASS	Annual inspection completed
Suite 18	SA-18-1	PASS	Annual inspection completed
Suite 18	SA-18-2	PASS	Annual inspection completed
Suite 19	SA-19-1	PASS	Annual inspection completed
Suite 19	SA-19-2	PASS	Annual inspection completed
Suite 20	SA-20-1	PASS	Annual inspection completed
Suite 21	SA-21-1	PASS	Annual inspection completed
Suite 21	SA-21-2	PASS	Annual inspection completed
Suite 22	SA-22-1	PASS	Annual inspection completed
Suite 22	SA-22-2	PASS	Annual inspection completed
Suite 23	SA-23-1	PASS	Annual inspection completed
Suite 23	SA-23-2	PASS	Annual inspection completed
Suite 24	SA-24-1	PASS	Annual inspection completed
Suite 24	SA-24-2	PASS	Annual inspection completed
Suite 25	SA-25-1	PASS	Annual inspection completed
Suite 25	SA-25-2	PASS	Annual inspection completed
Suite 26	SA-26-1	PASS	Annual inspection completed
Suite 26	SA-26-2	PASS	Annual inspection completed

Suite 27	SA-27-1	PASS	Annual inspection completed
Suite 27	SA-27-2	PASS	Annual inspection completed
Suite 28	SA-28-1	PASS	Annual inspection completed
Suite 28	SA-28-2	PASS	Annual inspection completed
Suite 29	SA-29-1	PASS	Annual inspection completed
Suite 29	SA-29-2	PASS	Annual inspection completed
Suite 30	SA-30-1	PASS	Annual inspection completed
Suite 30	SA-30-2	PASS	Annual inspection completed
Suite 31	SA-31-1	PASS	Annual inspection completed
Suite 31	SA-31-2	PASS	Annual inspection completed
Suite 32	SA-32-2	PASS	Annual inspection completed
Suite 33	SA-33-1	PASS	Annual inspection completed
Suite 33	SA-33-2	PASS	Annual inspection completed
Suite 34	SA-34-2	PASS	Annual inspection completed
Suite 35	SA-35-1	PASS	Annual inspection completed
Suite 35	SA-35-2	PASS	Annual inspection completed
Suite 36	SA-36-1	PASS	Annual inspection completed
Suite 36	SA-36-2	PASS	Annual inspection completed
Suite 37	SA-37-1	PASS	Annual inspection completed
Suite 38	SA-38-1	PASS	Annual inspection completed
Suite 39	SA-39-1	PASS	Annual inspection completed
Suite 40	SA-40-1	PASS	Annual inspection completed
Suite 5	SA-5-2	PASS	Annual inspection completed
Suite 1	SA-1-2	PASS	Annual inspection completed
Suite 10	SA-10-1	PASS	Annual inspection completed
Suite 9	SA-9-1	PASS	Annual inspection completed
Suite 8	SA-8-2	PASS	Annual inspection completed
Suite 7	SA-7-2	PASS	Annual inspection completed
Suite 4	SA-4-2	PASS	Annual inspection completed
Suite 2	SA-2-1	PASS	Annual inspection completed
Suite 5	SA-5-1	PASS	Annual inspection completed
Suite 4	SA-4-1	PASS	Annual inspection completed
Suite 3	SA-3-2	PASS	Annual inspection completed
Suite 2	SA-2-2	PASS	Annual inspection completed

Emergency Light

Location	Serial #	Result	Notes
14	EL-10	PASS	Annual inspection completed
13	EL-9	PASS	Annual inspection completed
12	EL-8	PASS	Annual inspection completed
11	EL-7	PASS	Annual inspection completed
10	EL-6	PASS	Annual inspection completed
9	EL-5	PASS	Annual inspection completed
8	EL-4	PASS	Annual inspection completed
5	EL-1	PASS	Annual inspection completed
6	EL-2	PASS	Annual inspection completed
7	EL-3	PASS	Annual inspection completed
BIKE CAGE	EL-005	FAIL	-

37/39 STAIRS	EL-014	PASS	-
VISITOR PARKING STALL G	EL-010	PASS	-
VISITOR PARKING STALL A	EL-008	PASS	-
PARKING STALL 8	EL-009	PASS	-
PARKING STALL 36	EL-003	PASS	-
PARKING STALL 27	EL-001	PASS	-
PARKING STALL 24	EL-002	PASS	-
PARKING STALL 2	EL-011	PASS	-
PARKING STALL 16	EL-004	PASS	-
PARKING STALL 15	EL-007	PASS	-
PARKADE MAINTENANCE RM	EL-006	PASS	-
OUTSIDE DOOR PARKADE ENTRANCE	EL-012	PASS	-
OFFICE STORAGE	EL-013	PASS	-

Smoke/CO Detector

Location	Serial #	Result	Notes
Suite 12	SA-12-1	PASS	Annual inspection completed
Suite 16	SA-16-1	PASS	Annual inspection completed
Suite 20	SA-20-2	PASS	Annual inspection completed
Suite 32	SA-32-1	PASS	Annual inspection completed
Suite 9	SA-9-2	PASS	Annual inspection completed
Suite 8	SA-8-1	PASS	Annual inspection completed
Suite 7	SA-7-1	PASS	Annual inspection completed
Suite 6	SA-6-2	PASS	Annual inspection completed
Suite 6	SA-6-1	PASS	Annual inspection completed
Suite 10	SA-10-2	PASS	Annual inspection completed
Suite 3	SA-3-1	PASS	Annual inspection completed
Suite 1	SA-1-1	PASS	Annual inspection completed

Sprinkler - WATER CURTAIN

Location	Serial #	Result	Notes
FPS	SPR-010	PASS	-

Sprinkler - Sprinkler Device

Location	Serial #	Result	Notes
TS	SPR-011	PASS	-
D. Supervised circuit trouble signal	SPR-002	PASS	-
-	SPR-003	PASS	-

Sprinkler - RESIDENTIAL SPRINKLER

Location	Serial #	Result	Notes
FS	SPR-012	PASS	-

Sprinkler - PARKADE SPRINKLER

Location	Serial #	Result	Notes
TS	SPR-008	PASS	-
TS	SPR-005	PASS	-
FPS	SPR-007	PASS	-

Sprinkler - MAIN VALAVE

Location	Serial #	Result	Notes
TS	SPR-013	PASS	-

Sprinkler - LOW AIR

Location	Serial #	Result	Notes
LA	SPR-006	PASS	-
LA	SPR-009	PASS	-

Sprinkler - Label/LCD text

Location	Serial #	Result	Notes
Device	SPR-004	PASS	-
