



inspection report sprinkler systems

Date		January 5, 2026			Building ID		0397			
System		#1	#2	#3	#4	#5	#6			
Wet		DRY	MAR 31, 2025	MAR 31, 2025	MAR 31, 2025	MAR 31, 2025	MAR 31, 2025			
Dry Pipe Partial Test		MAY 2025								
Dry Pipe Full Flow Test		2025								
Date of Last Full Flow Test		2025								
Date of Last 5 year internal		2021								
Deluge		NA								
Preaction		NA								
Other		NA								
Area of coverage		PARKADE	4TH FLR SOUTH	3RD FLR SOUTH	2ND FLR SOUTH	1ST FLR SOUTH	4TH FLR NORTH			
Size		4"	2"	2"	2"	2"	2"			
Manufacturer		VICTAULIC	SYSTEM SENSOR	SYSTEM SENSOR	SYSTEM SENSOR	SYSTEM SENSOR	SYSTEM SENSOR			
Model		FIRELOCK S 768	WFD20A	WFD20A	WFD20A	WFD20A	WFD20A			
System Water Pressure		75 PSI	59PSI	59PSI	65PSI	74PSI	65PSI			
Supply Water Pressure		75 PSI	79 PSI	79 PSI	79 PSI	79 PSI	79 PSI			
Residual Pressure		60 PSI	59PSI	61PSI	59PSI	71PSI	57PSI			
System Air Pressure		18 PSI								
Low Air Switch Cut In		8 PSI								
Trip Pressure		4 PSI								
Trip Time		NA	15SECS	21SECS	29SECS	27SECS	13SECS			
Water to End Time		NA								
Year of Gauges		W2021X2-A2021X1	2023	2023	2023	2023	2023			
Condition		Yes No N/A	Yes No N/A	Yes No N/A	Yes No N/A	Yes No N/A	Yes No N/A			
Compressor / EPP	Manufacturer	SWAN		-	-	-	-			
	HP	3/4 HP		-	-	-	-			
	Air Tank/Regulator	NA		-	-	-	-			
	Oil Condition	☒ ☐ ☐	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒			
	System Pressure Cut On	13 PSI		-	-	-	-			
	System Pressure Cut Off	18 PSI		-	-	-	-			
Valve	Body Interior	☒ ☐ ☐	☐ ☐ ☒	☒ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒			
	Moving Parts	☒ ☐ ☐	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒			
	Rubber Facing	☒ ☐ ☐	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒			
	Seats	☒ ☐ ☐	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒			
	Reset	☒ ☐ ☐	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒			
Did Alarms Operate At Trip		☒ ☐ ☐	☒ ☐ ☐	☒ ☐ ☐	☒ ☐ ☐	☒ ☐ ☐	☒ ☐ ☐			
All Low Points Blown Out		☒ ☐ ☐	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☐	☐ ☐ ☒			
System Fills Within 30 Min		☒ ☐ ☐	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒			
Water Control Valve Open		☒ ☐ ☐	☒ ☐ ☐	☒ ☐ ☐	☒ ☐ ☐	☒ ☐ ☐	☒ ☐ ☐			
Alarm Line Left Open		☒ ☐ ☐	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒			
Left In Service		☒ ☐ ☐	☒ ☐ ☐	☒ ☐ ☐	☒ ☐ ☐	☒ ☐ ☐	☒ ☐ ☐			



earth wind and fire

inspection report
sprinkler systems

System		#7	#8	#9	#10	#11	#12
Wet		MAR 31, 2025	MAR 31, 2025	MAR 31, 2025			
Dry Pipe Partial Test							
Dry Pipe Full Flow Test							
Date of Last Full Flow Test							
Date of Last 5 year internal							
Deluge							
Preaction							
Other							
Area of coverage		3RD FLR NORTH	2ND FLR NORTH	1ST FLR NORTH			
Size		2"	2"	2"			
Manufacturer		SYSTEM SENSOR	SYSTEM SENSOR	SYSTEM SENSOR			
Model		WFD20A	WFD20A	WFD20A			
System Water Pressure		55PSI	70PSI	73PSI			
Supply Water Pressure		79 PSI	79 PSI	79 PSI			
Residual Pressure		46PSI	63PSI	67PSI			
System Air Pressure							
Low Air Switch Cut In							
Trip Pressure							
Trip Time		8SECS	31SECS	22SECS			
Time to Inspector's Test Point							
Year of Gauges		2023	2023	2023			
Condition		Yes No N/A	Yes No N/A	Yes No N/A	Yes No N/A	Yes No N/A	Yes No N/A
Compressor / EPP	Manufacturer	-	-	-	-	-	-
	HP	-	-	-	-	-	-
	Air Tank/Regulator	-	-	-	-	-	-
	Oil Condition	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☐	☐ ☐ ☐	☐ ☐ ☐
	System Pressure Cut On	-	-	-	-	-	-
	System Pressure Cut Off	-	-	-	-	-	-
Valve	Body Interior	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☐	☐ ☐ ☐	☐ ☐ ☐
	Moving Parts	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☐	☐ ☐ ☐	☐ ☐ ☐
	Rubber Facing	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☐	☐ ☐ ☐	☐ ☐ ☐
	Seats	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☐	☐ ☐ ☐	☐ ☐ ☐
	Reset	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☐	☐ ☐ ☐	☐ ☐ ☐
Did Alarms Operate At Trip		☒ ☐ ☐	☒ ☐ ☐	☒ ☐ ☐	☐ ☐ ☐	☐ ☐ ☐	☐ ☐ ☐
All Low Points Blown Out		☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☐	☐ ☐ ☐	☐ ☐ ☐
System Fills Within 30 Min		☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☐	☐ ☐ ☐	☐ ☐ ☐
Water Control Valve Open		☒ ☐ ☐	☒ ☐ ☐	☒ ☐ ☐	☐ ☐ ☐	☐ ☐ ☐	☐ ☐ ☐
Alarm Line Left Open		☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☒	☐ ☐ ☐	☐ ☐ ☐	☐ ☐ ☐
Left In Service		☒ ☐ ☐	☒ ☐ ☐	☒ ☐ ☐	☐ ☐ ☐	☐ ☐ ☐	☐ ☐ ☐