



Deficiency Report

TEST SITE WITH MISSING LOCATIONS

456 Override Street
VANCOUVER, BC

Earth Wind Fire Services Inc.

102-5489 Byrne Road
604-299-1030



December 14, 2024

TEST SITE WITH MISSING LOCATIONS
TEST CUSTOMER

ATTENTION: JANE ADMIN
EMAIL ADDRESS: admin@test.com

RE: The Fire Protection System at 456 Override Street

Service Date: December 14, 2024

Job #: TEST-
OVERRIDE-001

ANNUAL INSPECTION OF THE FIRE ALARM SYSTEM: Completed the inspection of the Fire Alarm System (per CAN/ULC S536), which included:

- Testing of the dry/wet sprinkler system as per NFPA 25.
- Attempted to access and test all in-suite devices.
- Testing of the emergency lighting systems as per BC Fire Code Section 6.
- Inspected, dated, and tagged all fire extinguishers as per NFPA 10.
- Bell test.
- Tested smoke alarms as per CAN/ULC S552.

Please review the attached deficiency page for the full details and costs for the required repair(s).

BACKFLOW PREVENTER(S): Completed testing of the back flow preventer(s) located at the above-mentioned property. We are pleased to report that no deficiencies were found at the time of service, and all documentation will be sent to the City as required.

Regards,

Earth Wind Fire Services Inc.

Test Technician
Fire Safety Inspector
604-299-1030
tech@test.com



Fire Alarm Deficiencies

Item #	Description	Device	Total Labour & Material
1	Location: Hallway 2nd Floor. Needs replacement	Smoke Alarm	\$150.00

Subtotal: \$150.00

Tax (12%): \$18.00

Total: \$168.00

The proposed quote is valid for 30 days from the date of receipt of the report. Please be aware that, upon approval of the quoted materials, any cancellation will incur a 25% restocking fee.

Any proposal Scope of Work is based on the information provided in the initial quote, and will not change separately on a time-and-material basis. Work orders may be issued for these additional costs once the bill is processed. Costs for engineering, permits, fees, drawings, aerial lift equipment, sub-trades, equipment or tool rentals, third-party verification, accommodations, meal allowances, and subcontractors will incur extra charges. Drywall repairs, fire stopping, fire watch, pipe insulation, and painting are not included in the quote. There will be no attempts to access units for sprinkler head replacements.

All quoted prices are based on work completed within regular business hours (8:00 AM to 4:30 PM). An environmental disposal fee of \$7.00 per battery will be charged for each battery removed from the site. Travel time is included in the quoted costs if the majority of the repairs are approved simultaneously.

Please note that the prices are based on a single trip. Additional trips required to complete repairs due to access issues may incur extra charges. However, no additional travel charges will apply for trips needed due to stocking issues.

A vehicle service charge of \$88.00 will be applied.

15-3871 NORTH FRASER WAY, BURNABY BC V5G 5J6

604-299-1030 | info@myfirepro.ca

15-3871 NORTH FRASER WAY, BURNABY BC V5G 5J6

604-299-1030 | info@myfirepro.ca

